

NOTICE OF STREET IMPROVEMENT PROJECT

US Highway 24 Surface Preservation Project

- **From 3rd St to W. City Limits**

DEAR RESIDENTS & BUSINESS OWNERS,

THIS PROJECT INCLUDES CURB AND GUTTER REMOVAL & REPLACEMENT, SIDEWALK & RAMP REPLACEMENT, FULL DEPTH CONCRETE REPLACEMENT, ASPHALT PATCHING, and 2" MILL/ASPHALT OVERLAY OF THE STREETS.

WORK IS TENTATIVELY SCHEDULED TO START THE WEEK OF MARCH 2ND AND COMPLETED BY EARLY MAY.

ACCESS TO DRIVEWAYS MAY BE LIMITED FOR PERIODS OF TIME WHILE WORK IS COMPLETED IN FRONT OF YOUR RESIDENCE/BUSINESS AND STREET PARKING WILL BE RESTRICTED DURING CONSTRUCTION. PLEASE PLAN TO HAVE YOUR CARS OFF THE STREET.

BETTIS ASPHALT IS THE PRIME CONTRACTOR FOR THIS PROJECT AND BG CONSULTANTS WILL BE HANDLING THE INSPECTION ON THIS PROJECT.

**DURING CONSTRUCTION, ANY INQUIRIES CONCERNING ISSUES CAN BE DIRECTED TO:
BETTIS ASPHALT:**

- **BRYON PUNCHES: Cell: 785-220-6180 or Email: Bpunches@bettisasphalt.com.**
- **BETTIS ASPHALT: Office: 785-235-8444 or Email: Bettis@bettisasphalt.com.**

BG CONSULTANTS, INC:

- **Office: 785-537-7448**

EVERYONE INVOLVED WITH THE PROJECT IS AWARE OF THE INCONVENIENCES CREATED BY THE CONSTRUCTION, BUT WITH YOUR COOPERATION WE HOPE TO CONSTRUCT A QUALITY PROJECT IN A TIMELY MANNER.

THANK YOU FOR YOUR COOPERATION

Bryon Punches (Project Manager)-Bettis Asphalt

ID	Task Mod	Task Name	Duration	Start	Finish	2/23	March 3/1	3/8	3/15	3/22	April 3/29	4/5	4/12	4/19	4/26	May
1	★	Set Traffic Control	1 day	Mon 3/2/20	Mon 3/2/20		■									
2	★	7th St & 5th St Ramps & Sidewalks	6 days	Mon 3/2/20	Mon 3/9/20		■									
3	★	Set Detour/Close 6th St	1 day	Tue 3/10/20	Tue 3/10/20			■								
4	★	6th St & 4th St Intersection, Ramps, & Sidewalks	10 days	Wed 3/11/20	Tue 3/24/20			■								
5	★	3rd Street Intersection, Ramps, & Sidewalk	8 days	Wed 3/25/20	Fri 4/3/20					■						
6	★	Milling	3 days	Mon 4/6/20	Wed 4/8/20							■				
7	★	Patching	2 days	Thu 4/9/20	Fri 4/10/20							■				
8	★	HMA Overlay	4 days	Fri 4/10/20	Wed 4/15/20							■				
9	★	Manhole/Water Valve Adjust	2 days	Wed 4/15/20	Thu 4/16/20								■			
10	★	Striping & Handicap Signs	4 days	Wed 4/15/20	Mon 4/20/20								■			

Project: St Marys Schedule Date: Thu 2/20/20	Task		Inactive Task		Manual Summary Rollup		External Milestone	
	Split		Inactive Milestone		Manual Summary		Deadline	
	Milestone		Inactive Summary		Start-only		Progress	
	Summary		Manual Task		Finish-only		Manual Progress	
	Project Summary		Duration-only		External Tasks			